

Item	Stage for measurement for physical progress	Unit	Qty.	Weightage in percentage to the Contract	Amount as per Tender (In Cr.)	Physical Progress	Physical Progress in %	Financial Progress	Financial Progress in %	Remarks
	(a)BM									
	(b)DBM	Km.	2.00	0.64	0.75		0.00	-	-	
	(c) BC	Km.	2.00	0.42	0.49		0.00	-	-	
	(5)Rigid Pavement-DLC	Km.	3.40	2.14	2.50	0.35	0.22	0.26	0.22	
	(5)Rigid Pavement-Concrete work –PQC	Km.	3.40	7.53	8.81	-	0.00	-	-	
	C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:				-					
	(1) Culverts	Nos.	132.00	6.95	8.13	17.00	0.90	1.05	0.90	
	(2) Minor bridges	Nos.	12.00		-					
	(a) Foundation	Nos.	18.00	0.89	1.04	3.00	0.15	0.17	0.15	
	(b) Sub-structure	Nos.	18.00	0.89	1.04		0.00	-	-	
	(c) Super-structure (including crash barriers etc.	Nos.	12.00	1.19	1.39		0.00	-	-	
	3) Cattle/Pedestrian underpasses/Slab drain	Nos.	16.00		-					
	(a) Foundation	Nos.	32.00	1.17	1.37	4.00	0.15	0.17	0.15	
	(b) Sub-structure	Nos.	32.00	1.17	1.37	2.00	0.07	0.09	0.07	
	(c) Super-structure (including crash barriers etc.	Nos.	16.00	1.56	1.82	1.00	0.10	0.11	0.10	
Major Bridge works and ROB/RUB	A- Widening and repairs of Major Bridges	Nos.	1.00		-					
	(1) Foundation	Nos.			-					
	(a) Open Foundation	Nos.			-					
	(b) Pile Foundation/Well	Nos.			-					
	(2) Sub-structure	Nos.								
	(3) Super-structure (including	Nos.	1.00	0.06	0.07		0.00	-	-	
Other Works	(i) Service Roads/ Slip Roads	Km.			-					
	(ii) Toll Plaza	Nos.			-					
	(iii) Road side drains	Km.	4.85	5.47	6.40	0.60	0.68	0.79	0.68	

Item	Stage for measurement for physical progress	Unit	Qty.	Weightage in percentage to the Contract	Amount as per Tender (In Cr.)	Physical Progress	Physical Progress in %	Financial Progress	Financial Progress in %	Remarks	
	(iv) Road signs, markings, km stones, safety devices,				-						
	(a) Road signs, markings, km stones,	Km.	58.65	2.54	2.97		0.00	-	-		
	(b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work	Km.	7.77	2.26	2.64		0.00	-	-		
	(v) Project facilities				-						
	(a) Bus bays	Nos.	52.00	2.72	3.18		0.00	-	-		
	(vi) Repairs to bridges/structures	Nos.			-						
	(vii) Road side plantation	Km.	58.35	0.33	0.39		0.00	-	-		
	(viii) Protection works				-						
	(a) Boulder Pitching on Slopes	Km.			-						
	(b) Toe/Retaining wall	Km.	1.76	4.99	5.84		0.00	-	-		
	(x) Miscellaneous										
	Shifting of Utilities	Km.	58.65	0.25	0.29	18.57	0.08	0.09	0.08		
	Site Clearance	Km.	50.84	0.87	1.02	18.57	0.32	0.37	0.32		
	Quality Control,	Lump Sum	100.00	0.55	0.64	10.00	0.06	0.06	0.06		
Total					100.00	116.94		10.83	12.67	10.83	